

All Weather Inc.
1165 National Drive
Sacramento, CA 95834
Phone: (916) 928-1000
Fax: (916) 928-1165

Automated Weather Observing System
Notice to Proceed with Weather Equipment Installation

Instructions: Please complete this form and Fax to All Weather Inc. at (916) 928-1165 Attn: AWOS Systems Engineer when all of the following tasks have been completed.

From: _____ Date: _____

The following AWOS site preparation activities at _____
airport have been completed according to the AWOS Site Preparation Document provided by All Weather Inc.

- AWOS Site Information Data Form Completed and Returned to All Weather Inc.
- Tower Installed
- Tower Lights Installed and Operation
- Tower Lightning Rod Installed
- Tower Location Ground Rod Installed
- Tower UHF Antenna, Cable, and Mast Installed (Radio Data Link Installations Only)
- Interface Cable from Tower to Indoor Equipment Installed (Data Cable Installations Only)
- Visibility Sensor Concrete Foundation Installed (AWOS II and AWOS III Only)
- Cloud Height Sensor Concrete Foundation Installed (AWOS III Only)
- AC Power Available at Tower and Sensor Locations
- Trenching Complete
- Power Available for Indoor Equipment
- VHF Voice Mast, Antenna, and Cable Installed
- VHF Voice Cable Routed to Indoor Equipment Location
- Data Link Mast, Antenna, and Cable Installed (Radio Data Link Installations Only)
- Data Link Cable Routed to Indoor Equipment Location (Radio Data Link Installations Only)
- Telephone Line Installed and Operational at Indoor Equipment Location
- Desk, Table, Bench, Etc. Available and In Place for Indoor Equipment
- VHF Voice Radio Frequency Assigned
- UHF Data Radio Frequency Assigned (Radio Data Link Installations Only)

Upon receipt of this notice, All Weather Inc. will schedule the installation of the weather equipment and coordinate the site commissioning with the FAA. Items specified here that are not completed when the AWOS Installation Engineer arrives may require additional charges.

Certified by: _____ Date: _____